

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
August 23, 2015 through August 29, 2015



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Supervisor, Facilities Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
Continue forming, rebar and pouring pump shelter building footings Demo a portion of the fire pond spillway mud mat and re-pour Excavate for transfer pump sleeve foundation Set steel sleeves for the booster pumps Continue installing steel at ESB 1 building Continue installing rebar and pouring cable tray support piers (no drilling this week) Grading for roads and install class 13 material, and general grading on the site Install 8" drain line at the existing site, SE corner Install fencing SW corner of site, install guard rails Backfilling at tanks 9504 and 9505, install cathodic sand, start installing bentonite liner, start CP wiring Start installing roads around the new tank area	
Stanley	
FWP area erosion control blanket/waddle installation Fencing and barrier cable installation survey ESB sheeting and trim work to continue Injection Pump foundation form stripping and backfill Aggregate installation for liner at FW pond RCP installation for MH-03-01 and 02 Continue drill pier construction Fencing and barrier cable installation	
Berthold	
Pump shelter backfilling, and final foundations concreting Pump shelter slab and appurtenances forming and concreting Finish grading and miscellaneous general grading work Tank mud mat placement, and ring wall rebar placement, forming, and concrete pouring	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Forming, install rebar and anchor bolts, and pour pump shelter foundation walls Continue drilling, installing rebar and pour cable tray support piers Forming and install rebar at FWP spillway and upper walls Pour concrete at booster pump sleeves; form, install rebar and pour footing Hydrovac at transfer pump foundation and set steel sleeve Continue installing steel at ESB 1 building Continue grading for roads and install class 13 material, and general grading on the site Grout MH covers and lids Install erosion control blankets where needed on site Import and stockpile class 13 and structural fill material Complete cathodic sand at tanks 9504 and 9505, set sumps, install LD tubes, complete backfilling, final grading and start demobilization Survey tank ring wall top elevations	
Stanley	
Complete ESB sheeting and trim work to continue Finish grading for FW pond RCP installation for MH-03-01 and 02 Continue drill pier construction Fencing and barrier cable installation Demobilization activities Site work shutdown for Labor Day weekend (9/5 through 9/7/2015)	
Berthold	
Pump shelter slab and appurtenances forming and concreting Finish grading and miscellaneous general grading work Tank mud mat placement, and ring wall rebar placement, forming, and concrete pouring Punch list work	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	25%	In Progress
Stanley	35%	In Progress
Berthold	25%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	7%	In Progress
Stanley	4%	In Progress
Berthold	3%	In Progress