

**Sandpiper Pipeline Project**  
**Weekly Construction Status Report**  
**Docket # 13-848**  
**August 30, 2015 through September 5, 2015**



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Supervisor, Facilities Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

**Facilities Construction**

This Week's Activities	This Week's Activities
<b>Beaver Lodge</b>	
Forming, install rebar and anchor bolts, and pour pump shelter foundation walls	
Continue drilling, installing rebar, and pour cable tray support piers	
Forming and install rebar at FWP spillway and upper walls, pour upper wall section	
Pour concrete at booster pump sleeves; form, and install rebar at footings	
Hydrovac at transfer pump foundation and set steel sleeve	
Continue installing steel at ESB 1 building, start sheeting at ESB 5	
Continue grading for roads and install class 13 material, and general grading on the site	
Grout MH covers and lids	
Install erosion control blankets where needed on site	
Import and stockpile class 13 and structural fill material	
Complete cathodic sand at tanks 9504 and 9505, set sumps, install LD tubes, complete backfilling, final grading and start	
Survey tank ring wall top elevations	
<b>Stanley</b>	
ESB sheeting and trim work to continue	
RCP installation for MH-03-01 and 02	
Fencing and barrier cable installation	
FW Pond grating complete	
Demobilization activities	
Site work shutdown for Labor Day weekend (9/5 thru 9/7/2015)	
<b>Berthold</b>	
Pump Shelter slab and appurtenances forming and concreting	
Finish grading and miscellaneous general grading work	
Tank ringwall rebar placement, forming, and concrete pouring	

Next Week's Activities	Next Week's Activities
<b>Beaver Lodge</b>	
Pump water due to heavy rains over the weekend	
Strip forms at pump shelter foundation wall, last section of wall	
Continue backfill at the pump shelter building, install duct banks and conduits	
Continue drilling, installing rebar and pouring cable tray support piers	
Forming, install rebar and pour at FWP spillway, strip forms at upper walls	
Pour footings at booster pump foundations	
Pour concrete to secure steel sleeve at transfer pump foundation, start forming for footings	
Continue installing steel at ESB 1 building, sheeting at ESB 5, inspection for HVAC openings	
Continue grading for roads and install class 13 material, and general grading on the site	
Grout MH covers	
Install erosion control blankets where needed on site	
<b>Stanley</b>	
Site work shutdown for Labor Day weekend (9/6 thru 9/7)	
RCP installation for MH-03-01 and 02. (work Starting on 9/9 after holiday)	
Complete ESB sheeting and trim work to continue	
Fencing and barrier cable installation	
Demobilization activities	
<b>Berthold</b>	
Finish grading, and miscellaneous general grading work	
Punch List work and general de-mobilization preparatory work	
Tank ringwall rebar placement, forming, and concrete pouring	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	26%	In Progress
Stanley	35%	In Progress
Berthold	25%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	8%	In Progress
Stanley	4%	In Progress
Berthold	5%	In Progress