

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848



September 6, 2015 through September 12, 2015

Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Supervisor, Facilities Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
Pump water due to heavy rains over the weekend Strip forms at pump shelter foundation wall, last section of wall Continue backfill at the pump shelter building, start to install waterstop for the slab Continue drilling, installing rebar and pouring cable tray support piers Forming, install rebar and pour at FWP spillway, strip forms at upper walls Pour footings at booster pump foundations Pour concrete to secure steel sleeve at transfer pump foundation, forming, rebar and pour footing Continue installing steel at ESB 1 building, sheeting at ESB 5, inspection for HVAC openings Continue grading for roads and install class 13 material, and general grading on the site Grout MH covers Install erosion control blankets where needed on site	
Stanley	
Site work shutdown for Labor Day weekend (9/6 thru 9/7) ESB trim work, doors, and misc. items RCP installation for MH-03-01 and 02 (work Started on 9/9 after holiday) Fencing and barrier cable installation Demobilization activities	
Berthold	
Finish grading, and miscellaneous general grading work Tank ringwall rebar placement, forming, and concrete pouring Punch List work, and general de-mobilization preparatory work	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Continue backfill at the pump shelter building, install duct banks and conduits Installing rebar and forms for cable tray support piers Forming, install rebar and pour at FWP spillway walls and upper walls Form, rebar and pour foundations for booster pumps Form, rebar and pour transfer pump foundation, install flowable fill for backfill Continue installing steel at ESB 1 building, sheeting at ESB 5, inspect buildings General grading on the site Exposed concrete surfaces to be ground smooth and rubbed Mobilize for installing steel tanks 9504 and 9505, unload equipment and steel plates	
Stanley	
ESB punch list items Fencing and barrier cable installation punch list items Site punch list items Final site grading and cleanup activities RCP final grading for MH-03-01 and 02 Demobilization activities	
Berthold	
Finish grading, and miscellaneous general grading work Tank ringwall rebar placement, forming, and concrete pouring Punch List work, and expedited contract demobilization	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	26%	In Progress
Stanley	35%	In Progress
Berthold	25%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	8%	In Progress
Stanley	4%	In Progress
Berthold	8%	In Progress