

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
September 20, 2015 through September 26, 2015



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Supervisor, Facilities Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
Continue backfill at the pump shelter building, install water stop, duct banks, conduits and grounding	
Install rebar, forms and pour cable tray, valve and pipe support piers	
Form, install rebar and pour mud mat, footings and foundation walls at fire water pump house	
Backfill and grading at fire water pond	
Backfill at booster pump foundations	
Install clay liner and gravel at transfer pump foundation	
Continue installing sheeting at ESB 5	
General grading on the site	
Exposed concrete surfaces to be ground smooth and rubbed	
Weld bottom sheets and start first row of wall sheets at tank 9504	
Stanley	
ESB sheeting and trip work continued	
Tank earth work and compaction	
Completed RCP installation for MH-03-01 and 02	
Demobilization activities complete inside the site fence	
Site earthwork punch-list items for hydro pit location	
Completed site general earthwork punch-list items	
Berthold	
Expedited contract minor and sporadic punch-list work	
Tank ring wall rebar placement, forming, and concrete pouring	
Commencement of backfilling tank ring wall	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Continue backfill at the pump shelter building, install water stop, duct banks, conduits and grounding	
Form, install rebar and pour first section of trench drain in the pump shelter	
Install rebar, forms and pour cable tray, valve and pipe support piers	
Strip foundation wall forms at the fire water pump house, install duct bank	
Backfill and grading at fire water pond	
Continue installing steel at ESB 1 building and sheeting at ESB 5	
General grading on the site	
Exposed concrete surfaces to be ground smooth and rubbed	
Weld bottom sheets and first row of wall sheets at tank 9504	
Stanley	
ESB punch-list items	
Site earthwork punch-list items for hydro pit location - plan to be complete and demobilized by September 30	
9006 and 9007 tank earth work and foundation work	
Berthold	
Expedited contract minor and sporadic punch-list work	
Tank ring wall backfilling and corrosion protection system installation	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	27%	In Progress
Stanley	36%	In Progress
Berthold	25%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	8%	In Progress
Stanley	7%	In Progress
Berthold	10%	In Progress

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
September 13, 2015 through September 19, 2015



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Supervisor, Facilities Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
Continue backfill at the pump shelter building, install duct banks and conduits	
Installing rebar, forms pour for cable tray support piers	
Forming, install rebar and pour at FWP spillway walls	
Form, rebar and pour foundations for booster pumps	
Form, rebar and pour transfer pump foundation, install flowable fill for backfill	
Continue installing sheeting at ESB 5, inspect buildings	
General grading on the site	
Exposed concrete surfaces to be ground smooth and rubbed	
Mobilize for installing steel tanks 9504 and 9505, unload equipment and steel plates	
Stanley	
ESB sheeting and trip work continued	
RCP installation for MH-03-01 and 02	
Fencing and barrier cable installation completed	
Tank earth work and compaction	
Demobilization activities	
Berthold	
Expedited civil contract demobilization, and miscellaneous punch list work	
Tank ring wall placement, forming, and concrete pouring	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Continue backfill at the pump shelter building, install water stop, duct banks, conduits and grounding	
Installing rebar and forms for cable tray, valve and pipe support piers	
Forming, install rebar and pour mud mat, footings and foundation walls at fire water pump house	
Backfill and grading at fire water pond	
Backfill at booster pump foundations	
Install clay liner and gravel at transfer pump foundation	
Continue installing steel at ESB 1 building, sheeting at ESB 5	
General grading on the site	
Exposed concrete surfaces to be ground smooth and rubbed	
Weld bottom sheets and start first row of wall sheets at tank 9504	
Stanley	
ESB punch list items	
Complete RCP installation for MH-03-01 and 02	
Site general earth work punch list items	
Tank earth work	
Demobilization activities continue and essentially complete inside site fence	
Berthold	
Expedited contract minor and sporadic punch list work	
Tank ring wall rebar placement, forming, and concrete pouring	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	26%	In Progress
Stanley	36%	In Progress
Berthold	25%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	8%	In Progress
Stanley	6%	In Progress
Berthold	9%	In Progress