

**Sandpiper Pipeline Project**  
**Weekly Construction Status Report**  
**Docket # 13-848**  
**September 27, 2015 through October 3, 2015**



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Supervisor, Facilities Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

**Facilities Construction**

This Week's Activities	This Week's Activities
Beaver Lodge	
Continue backfill at the pump shelter building, install water stop, duct banks, conduits, and grounding	
Form, install rebar, and pour first section of trench drain in the pump shelter	
Install rebar, forms, and pour cable tray, valve, and pipe support piers	
Strip foundation wall forms at the fire water pump house, install duct bank	
Backfill and grading at fire water pond	
Continue installing steel at ESB 1 building and sheeting at ESB 5	
General grading on the site	
Exposed concrete surfaces ground smooth and rubbed	
Weld bottom sheets and first row of wall sheets at tank 9504	
Lay-out and start to place and weld bottom sheets at tank 9505	
Continue unloading steel plate deliveries for both tanks	
Stanley	
ESB punch-list items	
Demobilization activities complete inside the site fence	
Site earthwork punch-list items for hydro pit location	
9006 & 9007 tank earth work and foundation work	
Berthold	
Tank ring wall backfilling	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Continue backfill at the pump shelter building, install water stop, grounding	
Continue forming, rebar, and pouring trench drain walls at the pump shelter	
Install rebar, forms, and pour cable tray, valve and pipe support piers, complete cable tray piers	
Install grounding and duct banks at fire water pond	
Backfill and grading at fire water pond	
Continue installing steel at ESB 1 building and sheeting at ESB 5	
General grading on the site	
Exposed concrete surfaces to be ground smooth and rubbed	
Continue welding bottom sheets and first row of wall sheets at tanks 9504 and 9505, set 2nd row of wall sheets for tank 9504	
Continue unloading steel plate deliveries for both tanks	
Stanley	
ESB punch-list items and other miscellaneous expedited contract punch-list items	
9006 and 9007 tank earth work and foundation work	
General package contractor mobilization	
Berthold	
Expedited contract minor and sporadic punch-list work	
Tank ring wall backfilling and corrosion protection system installation	

**130 PU-13-848** Filed: 10/8/2015 Pages: 1  
**Sandpiper Project Crude Oil Pipeline Progress Report – week ending 10-3-2015**

Enbridge Pipelines (North Dakota) LLC

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	27%	In Progress
Stanley	37%	In Progress
Berthold	25%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	9%	In Progress
Stanley	8%	In Progress
Berthold	11%	In Progress