

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
October 4, 2015 through October 10, 2015



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Supervisor, Facilities Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
Continue backfill at the pump shelter building, install water stop, grounding	
Continue forming, rebar and pouring trench drain walls at the pump shelter	
Install rebar, forms and pour cable tray, valve and pipe support piers, complete cable tray piers	
Install grounding and duct banks at fire water pond	
Backfill and grading at fire water pond	
Continue installing steel at ESB 1 building and start sheeting, continue sheeting at ESB 5	
General grading on the site	
Exposed concrete surfaces to be ground smooth and rubbed	
Continue welding bottom sheets and first row of wall sheets at tanks 9504 and 9505, set 2nd row of wall sheets for tank 9504	
Continue unloading steel plate deliveries for both tanks	
Stanley	
ESB punch list items for Expedited Construction phase	
Survey and 4-way sweep work for General Construction phase	
Tank foundation forming, rebar installation and concrete work for 9006 & 9007	
Mobilization activities for General Construction phase	
Berthold	
Tank ring wall backfilling	
Corrosion Protection System installation	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Continue backfill at the pump shelter building, install water stop, grounding	
Start forming, rebar and pour first section of floor slab at the pump shelter building	
Install rebar, forms and pour valve and pipe support piers, hydro-vac for (2) piers	
Backfill and grading at fire water pond	
Start installing liner at firewater pond	
Continue installing steel and sheeting at ESB 1 building and sheeting at ESB 5	
General grading on the site	
Exposed concrete surfaces to be ground smooth and rubbed	
Set 2nd row of wall sheets for tanks 9504, set 3rd row of wall sheets for tank 9504	
Continue unloading steel plate deliveries for both tanks	
General Contractor started mobilization and delivery of equipment	
4-way sweeps and hydro-vac work to start in preparation to install firewater piping	
Stanley	
Continue 4-way sweep and underground location activities	
Continue mobilization activities for General Construction phase	
Fire protection piping installation	
Continue tank foundation construction	
Berthold	
Expedited contract minor and sporadic punch-list work	
Tank ring wall backfilling	
Corrosion Protection System installation	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	28%	In Progress
Stanley	37%	In Progress
Berthold	25%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	12%	In Progress
Stanley	9%	In Progress
Berthold	12%	In Progress