

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
October 11, 2015 through October 17, 2015



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Supervisor, Facilities Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
Continue backfill at the pump shelter building, install water stop, and grounding	
Start forming, rebar, and pour first section of floor slab at the pump shelter building	
Install rebar, forms and pour valve and pipe support piers, hydro-vac for two piers, complete pier installation	
Backfill and grading at fire water pond	
Continue installing steel and sheeting at ESB 1 building and sheeting at ESB 5	
General grading on the site	
Exposed concrete surfaces to be ground smooth and rubbed	
Weld 1st row of wall sheets for tanks 9505, weld 2nd row of wall sheets for tank 9504, continue welding bottom plates on both	
Continue unloading steel plate deliveries for both tanks	
The General Contractor started mobilization and delivery of equipment	
4-way sweeps to start in preparation to install firewater piping	
Stanley	
Completed ESB punch list items for Expedited Construction Phase	
Survey and 4-way sweep work for General Construction Phase	
Tank foundation forming, rebar installation and concrete work for 9006 & 9007	
Mobilization activities for General Construction Phase	
Berthold	
Tank ring wall backfilling	
Corrosion Protection System installation	
General site grading in vicinity of tank	
General Package construction contractor mobilization, laydown, organization, and orientation	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Complete backfill, waterstop, and grounding at the pump shelter building	
Complete forming, rebar, and pouring floor slabs at the pump shelter building	
Backfill and grading at fire water pond	
Start installing liner at firewater pond	
Continue installing steel and sheeting at ESB 1 building and sheeting at ESB 5, install doors and gutters	
General grading on the site	
Exposed concrete surfaces to be ground smooth and rubbed	
Civil Contractor to start demobilization of equipment	
Set 3rd row of wall sheets for tanks 9504, set 2nd row of wall sheets for tank 9505, continue welding bottom plates on tank	
Continue unloading steel plate deliveries for both tanks	
The General Contractor to continue mobilization of office trailers and equipment	
Hydro-vac work to start in preparation to install firewater piping, unload piping materials	
Start installation of RCP site drainage south end of site, demo existing culvert at FWP	
Stanley	
Continue 4-way sweep and underground location activities	
Continue mobilization activities for General Construction Phase	
Fire protection piping installation	
Continue tank foundation construction	
Berthold	
Expedited contract minor and sporadic punch-list work	
Tank ring wall backfilling	
Corrosion Protection System installation will conclude	
Several weeks for steel to be delivered; there will be a brief hiatus on progress until it arrives	
Firewater piping and appurtenances installation in western portion of site; contractor will still be mobilizing, organizing, and orienting personnel	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	29%	In Progress
Stanley	38%	In Progress
Berthold	25%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	14%	In Progress
Stanley	10%	In Progress
Berthold	13%	In Progress

134 **PU-13-848** Filed: 10/23/2015 Pages: 1
Sandpiper Project Crude Oil Pipeline Progress
Report – week ending 10-17-2015