

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
October 18, 2015 through October 24, 2015



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Supervisor, Facilities Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
Complete backfill, waterstop, and grounding at the pump shelter building	
Complete forming, rebar, and pouring floor slabs at the pump shelter building	
Backfill and grading at fire water pond	
Start installing liner at firewater pond	
Continue installing steel and sheeting at ESB 1 building and sheeting at ESB 5, install doors and gutters	
General grading on the site	
Exposed concrete surfaces to be ground smooth and rubbed	
Civil Contractor to start demobilization of equipment	
Set 3rd row of wall sheets for tanks 9504, set 2nd row of wall sheets for tank 9505, continue welding bottom plates on tank	
Continue unloading steel plate deliveries for both tanks	
The General Contractor to continue mobilization of office trailers and equipment	
Hydro-vac work to start in preparation to install firewater piping, unload piping materials	
Start installation of RCP site drainage south end of site, demo existing culvert at FWP	
Stanley	
Survey and 4-way sweep work for General Construction phase	
Hydro-vac utility location	
Mobilization activities for General Construction phase	
Fire protection piping installation	
Continue tank foundation construction	
Berthold	
Tank ring wall backfilling and Corrosion Protection system installation concluded	
General site grading in vicinity of tank	
General Package construction contractor mobilization, laydown/organization, and orientation	
Underground locating activities for General Package construction commencement	
Firewater piping and appurtenances installation in western portion of site by General Package contractor	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Install sealants at floor slab joints at the pump shelter building	
Backfill and grading at fire water pond	
Installing liner at firewater pond	
Continue installing sheeting at ESB 1 and 5 buildings, install doors and roof curbs	
General grading and clean-up on the site	
Exposed concrete surfaces to be ground smooth and rubbed	
Civil Contractor to continue demobilization of equipment	
Welding on 3rd row of wall sheets for tanks 9504 and 2nd row for tank 9505, continue welding bottom plates on tank 9505	
The General Contractor to continue mobilization of office trailers and equipment, connect power to trailers, 4-way sweeps	
Start installing firewater piping, unload piping materials	
Continue installation of RCP site drainage south end of site	
Stanley	
Continue underground location activities	
Complete mobilization activities for General Construction phase	
Continue fire protection piping installation	
Continue tank foundation construction	
Berthold	
Expedited contract minor and sporadic punch-list work	
Firewater piping and appurtenances installation in western portion of site by General Package contractor	
Large-bore below-grade piping activities: testing of welders, and receipt, laydown/stringing and welding of pipe (primarily with respect to "mainline" run downstream of Launcher)	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	30%	In Progress
Stanley	39%	In Progress
Berthold	26%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	16%	In Progress
Stanley	11%	In Progress
Berthold	15%	In Progress