

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
October 25, 2015 through October 31, 2015



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Supervisor, Facilities Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
Install sealants at floor slab joints at the pump shelter building Backfill and grading at fire water pond Installing liner at firewater pond Continue installing sheeting at ESB 1 and 5 buildings, install doors and roof curbs General grading and clean-up on the site Exposed concrete surfaces to be ground smooth and rubbed Civil Contractor to continue demobilization of equipment Welding on 3rd row of wall sheets for tanks 9504 and 2nd row for tank 9505, continue welding bottom plates on tank 9505 The General Contractor to continue mobilization of office trailers and equipment, connect power to trailers Unload piping materials Continue installation of RCP site drainage south end of site and from remote impoundment to new tank area	
Stanley	
Survey and 4-way sweep work for General Construction phase complete for Fall planned work scope Hydro-vac utility location work Fire protection piping installation Continue Tank foundation/fill construction	
Berthold	
Expedited Contract minor and sporadic punch-list work Firewater piping and appurtenances installation in western portion of site by General Package contractor Large-bore below-grade piping activities: testing of welders and receipt, laydown/stringing, and welding of pipe (primarily with respect to "mainline" run downstream of Launcher) Shop fabrication of piping systems	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Complete installing sealants at floor slab joints at the pump shelter building Continue installing sheeting at ESB 1 and 5 buildings, install doors and roof curbs General grading and clean-up on the site Exposed concrete surfaces to be ground smooth and rubbed Civil Contractor to continue demobilization of equipment and working on punch list work Welding on 3rd row of wall sheets for tanks 9504 and 2nd row for tank 9505, continue welding bottom plates on tank 9505 The General Contractor to continue mobilization of equipment Unload piping materials, start firewater piping installation Complete installation of RCP site drainage for this year	
Stanley	
Continue fire protection piping installation Continue Tank foundation/fill construction ESB temporary power installation Miscellaneous concrete pad formation and rebar tying	
Berthold	
Expedited Contract minor and sporadic punch-list work Firewater piping and appurtenances installation in northwestern portion of site by General Package contractor Large-bore below-grade piping activities: testing of welders and receipt, laydown/stringing, and welding of pipe (primarily with respect to "mainline" run downstream of Launcher) Shop fabrication of piping systems	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	30%	In Progress
Stanley	39%	In Progress
Berthold	27%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	17%	In Progress
Stanley	25%	In Progress
Berthold	15%	In Progress