

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
November 1, 2015 through November 7, 2015



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Supervisor, Facilities Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
Complete installing sealants at floor slab joints at the pump shelter building	
Continue installing sheeting at ESB 1 and 5 buildings, install doors and roof curbs	
General grading and clean-up on the site	
Exposed concrete surfaces to be ground smooth and rubbed	
Civil Contractor to continue demobilization of equipment and working on punch list work	
Welding on 3rd row of wall sheets for tanks 9504 and 2nd row for tank 9505, continue welding bottom plates on tank 9505	
The General Contractor to continue mobilization of equipment	
Unload piping materials, start firewater piping installation, 4-way sweeps	
Complete installation of RCP site drainage for this year	
Stanley	
Drilled pier construction	
Miscellaneous concrete pad formation and rebar tying	
ESB Interior construction	
Hydro-vac utility location work	
Fire protection piping installation	
Tank CP construction and testing	
ESB temporary power installation	
Berthold	
Expedited Contract minor and sporadic punch-list work	
Firewater piping and appurtenances installation in western and north portion of site by General Package contractor	
Large-bore below-grade piping activities: receipt, lay down/ stringing and welding of pipe (primarily with respect to "mainline" run downstream of Launcher)	
Shop fabrication of piping systems	
Tank erection crews mobilized; received plates and conducted laydown and other operations in preparation for commencing with steel erection	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Continue installing trim, doors and roof curbs at ESB 1 and 5, final inspection for the buildings	
General grading and clean-up on the site	
Exposed concrete surfaces to be ground smooth and rubbed	
Civil Contractor to continue demobilization of equipment and working on punch list work including pump shelter anchor bolt corrections	
Welding on 3rd row of wall sheets for tanks 9504 and 2nd row for tank 9505, continue welding bottom plates on tank 9505, set 3rd row sheets for tank 9505	
General Contractor to continue with installation of the firewater piping at the east and south areas of the site, including CP	
Hydro-vac work to continue to expose existing utilities	
Stanley	
Continue fire protection piping installation	
ESB Interior construction	
Final Temporary ESB power hookup	
Complete preparation for tank construction	
Miscellaneous concrete pad formation and rebar tying	
Berthold	
Expedited Contract minor and sporadic punch-list work	
Firewater piping and appurtenances installation in western and north portion of site by General Package contractor	
Large-bore below-grade piping activities: receipt, lay down/ stringing and welding of pipe (primarily with respect to "mainline" run downstream of Launcher)	
Shop fabrication of piping systems	
Commence steel tank erection; sill and floor plates, continue to get organized on site	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	30%	In Progress
Stanley	39%	In Progress
Berthold	27%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	18%	In Progress
Stanley	25%	In Progress
Berthold	16%	In Progress