

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
November 8, 2015 through November 14, 2015



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Supervisor, Facilities Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
Continue installing trim, doors, and roof curbs at ESB 1 and 5; final inspection for the buildings	
General grading and clean-up on the site	
Exposed concrete surfaces to be ground smooth and rubbed	
Civil Contractor to continue demobilization of equipment and working on punch-list work including pump shelter anchor bolt corrections	
Welding on 3rd row of wall sheets for tanks 9504 and 2nd row for tank 9505, continue welding bottom plates on tank 9505, welding pontoons for roof on 9504	
The General Contractor to continue with installation of the firewater piping at the east and north areas of the site, including CP	
Hydro-vac work to continue to expose existing utilities	
Stanley	
Pier cap construction	
Miscellaneous concrete pad formation and rebar tying	
ESB interior construction	
Hydro-vac utility location work	
Fire protection piping installation	
ESB temporary power installation	
ESB grounding installation	
Berthold	
Expedited Contract minor and sporadic punch-list work	
Firewater piping and appurtenances installation in western and northern portion of site by General Package contractor	
Large-bore below-grade piping activities: receipt and lay down/stringing and welding of pipe (primarily with respect to "mainline" run downstream of Launcher)	
Shop fabrication of piping systems	
Commenced steel tank erection; sill/annular floor plates, continue to get organized on site	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Continue installing trim, doors, and roof curbs at ESB 1 and 5	
Civil Contractor to continue demobilization of equipment and working on punch-list work, including pump shelter anchor bolt corrections	
Welding on 3rd row of wall sheets for tanks 9504 and 2nd row for tank 9505, set 3rd row sheets for tank 9505	
The General Contractor to continue with installation of the firewater piping at the west area of the site, including CP	
Hydro-vac work to continue to expose existing utilities	
Stanley	
Continue fire protection piping installation and testing	
ESB interior construction	
ESB equipment installation	
Sign installation for perimeter fencing	
Miscellaneous concrete pad formation and rebar tying	
General earth work at fire pond roadway and ESB outside perimeter	
Mainline injection piping fabrication, 24 " pipe	
Berthold	
Firewater piping and appurtenances installation in northern and eastern portion of site by General Package contractor	
Large-bore below-grade piping activities: receipt, lay down/ stringing and welding of pipe (primarily with respect to "mainline" run downstream of Launcher)	
Shop fabrication of piping systems	
Continue steel tank erection; first row/course of steel plates	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	32%	In Progress
Stanley	40%	In Progress
Berthold	27%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	19%	In Progress
Stanley	25%	In Progress
Berthold	18%	In Progress