

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
November 15, 2015 through November 21, 2015



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Supervisor, Facilities Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
Continue installing trim, doors and roof curbs at ESB 1 and 5	
Install site signage	
Final grading for site drainage near ESB 1, ESB 5, pump shelter building, and existing maintenance building	
Civil Contractor to continue demobilization of equipment and working on punch list work including pump shelter anchor bolt corrections	
Welding on 3rd row of wall sheets for tanks 9504 and 2nd row for tank 9505, set 3rd row sheets for tank 9505	
The General Contractor to continue with installation of the firewater piping at the west area of the site, including CP	
Hydro-vac work to continue to expose existing utilities	
Stanley	
ESB equipment installation	
Cable tray wingwalls at ESB foundation	
ESB temporary power installation	
ESB grounding installation	
Firewater line installation	
Firewater line hydro test; 1/3 of systems installed thus far	
Hydro-vac work for future installations	
Majority of sign installation for perimeter fencing	
Mainline injection piping fabrication, 24" pipe (intermittent)	
Screening plant for pipe bedding sand	
Berthold	
Expedited Contract minor and sporadic punch-list work	
Firewater piping and appurtenances installation in Eastern portion of site by General Package contractor; ceased activities on this scope on Saturday until Spring 2016 due to weather	
HDD Piping: receipt, lay down/stringing and welding of pipe, and planning and coordination in anticipation of drill operations	
Shop fabrication of piping systems	
Continued steel tank erection; first row/course of steel plates, miscellaneous steel appurtenances and floor plate work, and continued to get organized on site	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
No Civil Contractor work this week	
Set 4th row of wall sheets on tank 9504, continue welding wall sheets on 9504 and 9505	
The General Contractor to continue installation of the firewater piping at the west area of the site, including CP	
Site clean-up and winterization activities	
Stanley	
ESB equipment installation	
Firewater valves and hydrants, line installations	
Screening plant for pipe bedding sand	
Hydro-vac work for future installations	
ESB temporary power installation	
ESB grounding installation	
Mainline injection piping fabrication, 24" pipe (intermittent)	
Berthold	
HDD Piping: receipt, lay down/stringing and welding of pipe, and planning and coordination in anticipation of drill operations	
Shop fabrication of piping systems	
Continue steel tank erection; first row/course of steel plates, miscellaneous steel appurtenances and floor plate work	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	33%	In Progress
Stanley	41%	In Progress
Berthold	28%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	21%	In Progress
Stanley	25%	In Progress
Berthold	20%	In Progress