

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
November 22, 2015 through November 28, 2015



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Supervisor, Facilities Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
No Civil Contractor work this week Set 4th row of wall sheets on tank 9504, continue welding wall sheets on tanks 9504 and 9505 General Contractor to continue installation of the firewater piping at the west area of the site, including CP Site clean-up and winterization activities	
Stanley	
ESB equipment installation Install firewater lines, valves, and hydrants ESB temporary power and grounding installation Screening plant for pipe bedding sand	
Berthold	
HDD Piping: receipt, lay down/stringing and welding of pipe, and planning/coordination in anticipation of drill operations Shop fabrication of piping systems Continued steel tank erection; first course of steel plates, miscellaneous steel appurtenances and floor plate work	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
ESB 1 and 5 punch list work Continue welding wall sheets on tanks 9504 and 9505 General Contractor to continue installation of the firewater piping, including CP Site clean-up, grading and winterization activities	
Stanley	
Continue ESB equipment installation Install firewater lines, valves, and hydrants Complete ESB temporary power installation Start installing interior walls in the ESB building Mobilize for tank construction, unload equipment and steel plate Start installation of floor plate for tank 9007, lay-out and start welding plate seams	
Berthold	
HDD Piping: receipt, lay down/stringing and welding of pipe, hydrotest, and planning/coordination in anticipation of drill operations Drill rig setup and pilot-bore/reaming operations Shop fabrication of piping systems Continue steel tank erection; second course of sidewall plates	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	33%	In Progress
Stanley	41%	In Progress
Berthold	29%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	22%	In Progress
Stanley	25%	In Progress
Berthold	21%	In Progress

145 PU-13-848 Filed: 12/4/2015 Pages: 1
 Sandpiper Project Crude Oil Pipeline Progress
 Report - week ending 11-28-2015