

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848



November 29, 2015 through December 5, 2015

Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Supervisor, Facilities Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
ESB 1 and 5 punch list work Continue welding wall sheets on tanks 9504 and 9505 General Contractor to continue installation of firewater piping, including CP Site clean-up, grading, and winterization activities	
Stanley	
ESB electrical work and electrical equipment installation Tank steel construction Fire water piping installation Hydro-Vac for ground disturbance	
Berthold	
HDD Piping: receipt, lay down/stringing and welding of pipe, hydrotest, and planning and coordination in anticipation of drill operations Drill rig setup and pilot-bore/reaming operations Shop fabrication of piping systems Continued steel tank erection; first course of steel plates, miscellaneous steel appurtenances and floor plate work	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
ESB 1 and 5 punch list work Continue welding wall sheets on tanks 9504 and 9505, set 5th and final wall coarse on tank 9504 General Contractor to continue installation of firewater piping, including CP Site clean-up, grading, and winterization activities	
Stanley	
ESB electrical work Tank steel construction Fire water piping installation Hydro-Vac for ground disturbance ESB interior build out work	
Berthold	
HDD Piping: coating, planning and coordination in anticipation of drill operations Drill reaming, pull-back and demobilization operations Shop fabrication of piping systems Continue steel tank erection; second course of sidewall plates	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	34%	In Progress
Stanley	42%	In Progress
Berthold	33%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	24%	In Progress
Stanley	26%	In Progress
Berthold	22%	In Progress

150 PU-13-848 Filed: 12/9/2015 Pages: 1
 Sandpiper Project Crude Oil Pipeline Progress
 Report - week ending 12-5-2015
 Enbridge Pipelines (North Dakota) LLC