

**Sandpiper Pipeline Project**  
**Weekly Construction Status Report**  
**Docket # 13-848**



December 6, 2015 through December 12, 2015

Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Supervisor, Facilities Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

**Facilities Construction**

This Week's Activities	This Week's Activities
Beaver Lodge	
ESB 1 and 5 punch list work Continue welding wall sheets on tanks 9504 and 9505 General Contractor to continue installation of the firewater piping, including CP Site clean-up, grading and winterization activities	
Stanley	
ESB electrical equipment installation ESB interior build out work Tank steel construction Fire water piping installation Hydro-Vac for ground disturbance	
Berthold	
HDD Piping: coating, planning, and coordination in anticipation of drill pull back Drill rig pilot-bore/reaming operations Shop fabrication of piping systems Continued steel tank erection; second course of steel plates, miscellaneous steel appurtenances and floor plate work	

Next Week's Activities	Next Week's A
Beaver Lodge	
General Contractor to continue winterizing the site, and demobilize Survey crew to check GPS coordinates for equipment and pipe support foundations for pre-fabrication work	
Stanley	
Complete ESB electrical work for the construction season Tank steel construction Complete ESB interior build out work for the construction season Demobilization from site for winter season, Minnesota Limited only Minnesota Limited planned for Spring mobilization to job site Return (Minnesota Limited) to site planned for January 4, 2016	
Berthold	
HDD Piping: planning and coordination in anticipation of drill operations Drill reaming, pull-back and demobilization operations Shop fabrication of piping systems Continued steel tank erection; third course of sidewall plates	

153 PU-13-848 Filed: 12/21/2015 Pages: 1  
 Sandpiper Project Crude Oil Pipeline Progress  
 Report - week ending 12-12-2015

Enbridge Pipelines (North Dakota) LLC

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	35%	In Progress
Stanley	48%	In Progress
Berthold	34%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	25%	In Progress
Stanley	28%	In Progress
Berthold	24%	In Progress