

**Sandpiper Pipeline Project**  
**Weekly Construction Status Report**  
**Docket # 13-848**



**December 13, 2015 through December 19, 2015**

| Contact     | Title  | Contact     | Office Phone | Cell Phone   |
|-------------|--|-------------|--------------|--------------|
| AJ Johnson  | Manager, Facilities Engineering & Construction | AJ Johnson  | 218-522-4827 | 715-817-6265 |
| Sally Joyce | Regulatory Project Supervisor                  | Sally Joyce | 713-353-6328 | 713-213-6894 |

**Facilities Construction**

| This Week's Activities   | This Week's Activities |
|--|------------------------|
|  | Beaver Lodge           |
| General Contractor to continue winterizing the site, and demobilize  |                        |
| Survey crew to check GPS coordinates for equipment and pipe support foundations for pre-fabrication work             |                        |
|  | Stanley                |
| ESB electrical equipment installation  |                        |
| ESB interior build-out work  |                        |
| Tank steel construction  |                        |
| MN Limited site demobilization activities for winter layup   |                        |
|  | Berthold               |
| HDD final reaming, cleanout, and pull-back   |                        |
| Shop fabrication of piping systems   |                        |
| Drill rig and other General Package contractor field demobilization/winter layup activities                          |                        |
| Continued steel tank erection; second course of steel plates, miscellaneous steel appurtenances and floor plate work |                        |

| Next Week's Activities   | Next Week's Activities |
|--|------------------------|
|  | Beaver Lodge           |
| No work this week  |                        |
|  | Stanley                |
| Tank construction 12/21 through 12/23  |                        |
| All construction activities are postponed from 12/24 through 1/3/2016  |                        |
| Tank construction to resume 1/4/2016   |                        |
|  | Berthold               |
| General Package contractor winter layup and temporary (seasonal) demobilization activities                           |                        |
| Shop fabrication of piping systems   |                        |
| Continued steel tank erection; second course of steel plates, miscellaneous steel appurtenances and floor plate work |                        |

| Terminal Construction |            |             |
|-----------------------|------------|-------------|
| Site                  | % Complete | Status      |
| Beaver Lodge          | 35%        | In Progress |
| Stanley               | 43%        | In Progress |
| Berthold              | 38%        | In Progress |

| Tank Construction |            |             |
|-------------------|------------|-------------|
| Site              | % Complete | Status      |
| Beaver Lodge      | 25%        | In Progress |
| Stanley           | 29%        | In Progress |
| Berthold          | 26%        | In Progress |