

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848



December 20, 2015 through December 26, 2015

Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
No work this week	Beaver Lodge
Tank construction 12/21/2015 through 12/23/2015 All construction activities are postponed from 12/24/2015 through 1/3/2016	Stanley
General Package contractor winter layup and temporary (seasonal) demobilization activities Shop fabrication of piping systems Continued steel tank erection; second course of steel plates, miscellaneous steel appurtenances and floor plate work	Berthold

Next Week's Activities	Next Week's Activities
No work this week	Beaver Lodge
No work this week Tank construction to resume 1/4/2016	Stanley
No work this week No work this week at fabrication shop	Berthold

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	35%	In Progress
Stanley	43%	In Progress
Berthold	38%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	25%	In Progress
Stanley	29%	In Progress
Berthold	26%	In Progress