

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
December 27, 2015 through January 2, 2016



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
No work this week	Beaver Lodge
No work this week	Stanley
No construction or shop fabrication No activity with tanks or the General Package contractor	Berthold

Next Week's Activities	Next Week's Activities
No work this week	Beaver Lodge
Tank construction contractor to return to site January 4, 2016	Stanley
Shop fabrication of piping systems Continue tank erection; second course of steel plates, miscellaneous steel appurtenances and floor plate work	Berthold

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	35%	In Progress
Stanley	43%	In Progress
Berthold	38%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	25%	In Progress
Stanley	29%	In Progress
Berthold	26%	In Progress