

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
January 10, 2016 through January 16, 2016



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
No work this week	
Stanley	
Two crews on site for construction of tanks 9006 and 9007	
Berthold	
Shop fabrication of piping systems	
Continue tank erection; prep on third course of steel plates, miscellaneous steel appurtenances and floor plate work	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
No work this week	
Stanley	
Two crews on site for construction of tanks 9006 and 9007	
Berthold	
Shop fabrication of piping systems	
Continue tank erection; third course of steel plates, miscellaneous steel appurtenances and floor plate work	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	35%	In Progress
Stanley	43%	In Progress
Berthold	40%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	70%	In Progress
Stanley	37%	In Progress
Berthold	29%	In Progress