

**Sandpiper Pipeline Project**  
**Weekly Construction Status Report**  
**Docket # 13-848**  
**February 14, 2016 through February 20, 2016**



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

**Facilities Construction**

This Week's Activities	This Week's Activities
Beaver Lodge	
No work this week at Beaver Lodge jobsite Fabricate piping and apply coatings in shop at Berthold	
Stanley	
Two crews on site for construction of tanks 9006 and 9007 General construction contractor removing materials and equipment from site	
Berthold	
Shop coating of piping systems Continue tank erection; fourth course of steel plates, miscellaneous steel appurtenances	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
No work this week at Beaver Lodge jobsite Fabricate piping and apply coatings in shop at Berthold	
Stanley	
Two crews on site for construction of tanks 9006 and 9007 General construction contractor removing materials and equipment from site	
Berthold	
Shop coating of piping systems Continue tank erection; fourth course of steel plates, miscellaneous steel appurtenances	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	36%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	70%	In Progress
Stanley	65%	In Progress
Berthold	70%	In Progress