

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
February 28, 2016 through March 5, 2016



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
No work this week at Beaver Lodge jobsite Apply coatings to fabricated piping in shop at Berthold	
Stanley	
Two crews on site for construction of tanks 9006 and 9007 General contractor removing construction materials and equipment from site	
Berthold	
Shop coating of piping systems Continue tank erection; fourth course of steel plates, miscellaneous steel appurtenances including floating roof	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
No work this week at Beaver Lodge jobsite Deliver and unload fabricated piping at Beaver Lodge	
Stanley	
One crew on site for tank construction General contractor removing construction materials and equipment from site	
Berthold	
Continue tank erection; fourth course of steel plates, miscellaneous steel appurtenances including floating roof	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	70%	In Progress
Stanley	75%	In Progress
Berthold	76%	In Progress