

**Sandpiper Pipeline Project**  
**Weekly Construction Status Report**  
**Docket # 13-848**  
**March 13, 2016 through March 19, 2016**



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

**Facilities Construction**

This Week's Activities	This Week's Activities
Beaver Lodge	
No work this week at Beaver Lodge jobsite	
Stanley	
One crew on site for tank construction Tank contractor demobilized equipment; hydro testing and painting to be done at a later date	
Berthold	
Continue tank erection; fifth course of steel plates, miscellaneous steel appurtenances including floating roof	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
No work this week at Beaver Lodge jobsite	
Stanley	
No work this week at Stanley jobsite	
Berthold	
Continue tank erection; fifth course of steel plates, miscellaneous steel appurtenances	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	70%	In Progress
Stanley	80%	In Progress
Berthold	82%	In Progress