

**Sandpiper Pipeline Project**  
**Weekly Construction Status Report**  
**Docket # 13-848**  
**March 27, 2016 through April 2, 2016**



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

**Facilities Construction**

This Week's Activities	This Week's Activities
Beaver Lodge	
No work this week at Beaver Lodge jobsite on the general package contract	
Miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, was undertaken	
Stanley	
No work this week at Stanley jobsite on the general package contract	
Miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, was undertaken	
Berthold	
No work this week at Berthold jobsite on the general package contract	
Miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, was undertaken	
Continue tank erection; fifth course of steel plates, miscellaneous steel appurtenances including floating roof	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
No work this week at Beaver Lodge jobsite on the general package contract	
Stanley	
No work this week at Stanley jobsite on the general package contract	
Berthold	
No work this week at Berthold jobsite on the general package contract	
Continue tank erection; weld out floating roof legs and appurtenances, and install spiral stairs	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	70%	In Progress
Stanley	80%	In Progress
Berthold	86%	In Progress