

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
April 3, 2016 through April 9, 2016



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
No work this week at Beaver Lodge jobsite on the general package contract	
No work on tanks	
Stanley	
No work this week at Stanley jobsite on the general package contract	
No work on tanks	
Berthold	
No work this week at Berthold jobsite on the general package contract	
Work on internal tank piping, floor striker plates, and spiral stairs	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
No work this week at Beaver Lodge jobsite on the general package contract	
Pending weather; miscellaneous minor site maintenance including Erosion Control Device maintenance	
Stanley	
No work this week at Stanley jobsite on the general package contract	
Pending weather; miscellaneous minor site maintenance including Erosion Control Device maintenance	
Berthold	
No work this week at Berthold jobsite on the general package contract	
Pending weather; miscellaneous minor site maintenance including Erosion Control Device maintenance	
Continue installing internal tank piping, spiral stairs, and install rolling ladder	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	70%	In Progress
Stanley	80%	In Progress
Berthold	89%	In Progress