

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
April 17, 2016 through April 23, 2016



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
No work this week at Beaver Lodge jobsite on the General Package contract No tank work at Beaver Lodge	
Stanley	
No work this week at Stanley jobsite on the General Package contract No tank work at Stanley	
Berthold	
No work this week at Berthold jobsite on the General Package contract. Due to weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, was performed. Continued work on the floating roof, welding out the top angle and seal welding the wind girder. Progress was delayed due to weather.	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
No work this week at Beaver Lodge jobsite on the General Package contract. Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance might be performed. No tank work at Beaver Lodge this week.	
Stanley	
No work this week at Stanley jobsite on the General Package contract. Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. No tank work at Stanley this week.	
Berthold	
No work this week at Berthold jobsite on the General Package contract. Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Continued welding out tank nozzles and repads. Completed floating roof diesel testing and roof was accepted by Enbridge inspection	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	70%	In Progress
Stanley	80%	In Progress
Berthold	90%	In Progress