

**Sandpiper Pipeline Project**  
**Weekly Construction Status Report**  
**Docket # 13-848**  
**April 24, 2016 through April 30, 2016**



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

**Facilities Construction**

This Week's Activities	This Week's Activities
<b>Beaver Lodge</b>	
No work this week at Beaver Lodge on the General Package contract No tank work at Beaver Lodge this week	
<b>Stanley</b>	
No work this week at Stanley on the General Package contract No tank work at Stanley this week	
<b>Berthold</b>	
No work this week at Berthold on the General Package contract Matrix continued welding on the floating roof, welding out tank nozzles and installed the foam piping.	

Next Week's Activities	Next Week's Activities
<b>Beaver Lodge</b>	
No work next week at Beaver Lodge jobsite on the General Package contract. Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance might be performed. No tank work at Beaver Lodge next week.	
<b>Stanley</b>	
No work next week at Stanley jobsite on the General Package contract. Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. A painting crew is mobilizing next week to paint the vapor spaces on both tanks at Stanley. This will allow Matrix to install the roof seals.	
<b>Berthold</b>	
No work next week at Berthold jobsite on the General Package contract. Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Matrix will be nearing completion of all tank welding work by the end of next week. The painting crew will mobilize to paint the roof vapor space.	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	70%	In Progress
Stanley	80%	In Progress
Berthold	91%	In Progress