

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
May 1, 2016 through May 7, 2016



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
No work this week at Beaver Lodge on the General Package contract. No tank work at Beaver Lodge this week.	
Stanley	
Miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, was performed. No tank work at Stanley this week.	
Berthold	
No work this week at Berthold on the General Package contract. Continued work on tank appurtenances including firewater system, wind girder, corner weld and drip ring. Non-Destructive Testing/Examination work.	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
No work next week at Beaver Lodge jobsite on the General Package contract. Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance might be performed. No tank work at Beaver Lodge next week.	
Stanley	
Miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, will be performed. No tank work at Stanley next week.	
Berthold	
No work next week at Berthold jobsite on the General Package contract. Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Continued work on tank appurtenances including firewater system, wind girder, corner weld and drip ring. Non-Destructive Testing/Examination work.	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	70%	In Progress
Stanley	80%	In Progress
Berthold	92%	In Progress