

**Sandpiper Pipeline Project**  
**Weekly Construction Status Report**  
**Docket # 13-848**  
**May 8, 2016 through May 14, 2016**



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

**Facilities Construction**

This Week's Activities	This Week's Activities
<b>Beaver Lodge</b>	
No work this week at Beaver Lodge on the General Package contract. Matrix continued to move equipment from Berthold to Beaver Lodge.	
<b>Stanley</b>	
Miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, was performed. No tank work at Stanley this week.	
<b>Berthold</b>	
No work this week at Berthold on the General Package contract. Matrix continued demobilizing from the Berthold site. Lakehead Painting continued work on sandblasting and painting the vapor space of the external floating roof of Tank 9812.	

Next Week's Activities	Next Week's Activities
<b>Beaver Lodge</b>	
No work next week at Beaver Lodge jobsite on the General Package contract. Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance might be performed. Four-way sweeps are being conducted next week as part of the Enbridge Ground Disturbance Program. Matrix to resume construction on Tanks 9504 and 9505.	
<b>Stanley</b>	
Miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, will be performed. No tank work at Stanley next week.	
<b>Berthold</b>	
Miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, will be performed. Lakehead Painting will finish painting the vapor space of Tank 9812 and move to Stanley (weather permitting).	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	70%	In Progress
Stanley	80%	In Progress
Berthold	92%	In Progress