

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
May 15, 2016 through May 21, 2016



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
No work this week at Beaver Lodge on the General Package contract. Matrix continued to move equipment from Berthold to Beaver Lodge.	
Stanley	
Miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, was performed. No tank work at Stanley this week.	
Berthold	
Miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, was performed. Lakehead Painting completed coating the tank vapor space and demobilized from the site.	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Matrix crews worked on welding out the SR4 to SR5 horizontal seam, continued working on welding out the floating roof pontoons and a cauum test was conducted on the floor of Tank 9504.	
Stanley	
Miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, will be performed. Lakehead Painting mobilized to site and is working on abrasive blasting the tank vapor space on both Tanks 9006 and 9007.	
Berthold	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, will be performed. No tank work at Berthold next week.	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	70%	In Progress
Stanley	80%	In Progress
Berthold	92%	In Progress