

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
May 22, 2016 through May 28, 2016



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
Miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, was performed. Matrix continued welding out the floating roof pontoons and roof decks for both tanks. Working on the SR3 horizontal weld for Tank 9505, jumped the wind girder on Tank 9504.	
Stanley	
Miscellaneous and minor site maintenance was performed. Lakehead Painting continues work on the coating of the vapor space.	
Berthold	
No work this week at Berthold on the General Package contract. No tank work at Berthold this week.	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Matrix will continue work on the floating roofs for both tanks. Jump wind girder on Tank 9505 and install SR5 on Tank 9504.	
Stanley	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Lakehead Painting should complete vapor space coating on both tanks at Stanley, depending on the weather.	
Berthold	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Matrix crew going through safety orientation; will begin installing floating roof seal later in the week.	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	72%	In Progress
Stanley	80%	In Progress
Berthold	92%	In Progress