

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
June 5, 2016 through June 11, 2016



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
No work this week at Beaver Lodge on the General Package contract. Continue welding the floating roof on both tanks. SR4 vertical welds were worked on for both tanks. Lost some time due to weather.	
Stanley	
No work this week at Stanley on the General Package contract. Vapor space coating on both tanks is complete. Waiting for City of Stanley approval for hydrotest activities to start.	
Berthold	
Miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, was performed. Continue installing the floating roof seal on Tank 9812. Begin setting up for tank hydrotest; tested the floating roof drain.	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Hanging SR5 on Tank 9504. Continuing to weld out SR4 and the floating roof deck on Tank 9505.	
Stanley	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. No tank work next week.	
Berthold	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Perform the Tank 9812 hydrotest (tank should be filled by mid-week).	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	74%	In Progress
Stanley	80%	In Progress
Berthold	93%	In Progress