

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
June 12, 2016 through June 18, 2016



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
No work this week at Beaver Lodge on the General Package contract. Matrix continuing work on Tanks 9504 and 9505. SR5 was installed on Tank 9505. Work continues on the floating roof on Tank 9504.	
Stanley	
Miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, was performed. No tank work at Stanley this week.	
Berthold	
No work this week at Berthold on the General Package contract. Seal installation was completed on Tank 9812; hydrotested the roof drain and foam piping; preparing tank for hydrotest.	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Raising roof on Tank 9504; welding leg sleeves and striker pads. Continuing vertical welds on SR5 for Tank 9505; building final EFR pontoon.	
Stanley	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. No tank work next week at Stanley.	
Berthold	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Tank 9812 will be filled for hydrotest.	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	75%	In Progress
Stanley	80%	In Progress
Berthold	93%	In Progress