

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
June 19, 2016 through June 25, 2016



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
Miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, was performed. Matrix continuing work on Tanks 9504 and 9505. Welding of SR5, roof deck and pontoons on Tank 9505. Work continues on the floating roof on Tank 9504; prep for raising roof, including raising of wind girder to final position and miscellaneous welding throughout.	
Stanley	
Miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, was performed. No tank work at Stanley this week.	
Berthold	
Miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, was performed. Tank 9812 filling and holding for hydrotest.	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Matrix continues work on Tanks 9504 and 9505. SR5 and miscellaneous welding, including wind girder, continues on Tank 9505. Work continues on the floating roof on Tank 9504.	
Stanley	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. No tank work next week at Stanley.	
Berthold	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Tank 9812 holding, examination and discharging for hydrotest.	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	77%	In Progress
Stanley	80%	In Progress
Berthold	94%	In Progress