

**Sandpiper Pipeline Project**  
**Weekly Construction Status Report**  
**Docket # 13-848**  
**June 26, 2016 through July 2, 2016**



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

**Facilities Construction**

This Week's Activities	This Week's Activities
Beaver Lodge	
Miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, was performed. Matrix continuing work on Tanks 9504 and 9505. On Tank 9504, miscellaneous welding throughout; including top angle, wind girder and on pontoons, as well as installation of appurtenances, including roof drain piping. On 9505, welded roof deck and top angle, jumped and welded wind girder to final position and cleaned tank.	
Stanley	
No work this week at Stanley on the general package contract Matrix re-mobilized to work on Tank 9006; assembling and installing primary seal.	
Berthold	
No work this week at Berthold on the general package contract Tank 9812 holding, examination and discharging for hydrotest. Miscellaneous firewater component/piping installation.	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Pending weather; miscellaneous minor site maintenance including Erosion Control Device maintenance Miscellaneous welding and assembly throughout, including firewater piping, on both Tanks 9504 and 9505.	
Stanley	
Pending weather; miscellaneous minor site maintenance including Erosion Control Device maintenance Secondary seal work. Miscellaneous roof and appurtenance welding, and firewater piping work.	
Berthold	
Pending weather; miscellaneous minor site maintenance including Erosion Control Device maintenance Tank 9812; install accessories and conduct miscellaneous cleaning.	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	78%	In Progress
Stanley	81%	In Progress
Berthold	94%	In Progress