

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
July 10, 2016 through July 16, 2016



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
No work this week at Beaver Lodge on the General Package contract. Raised external floating roof on Tank 9505. Continued welding out pontoons, installed gauge poles and continued welding manways on Tank 9504.	
Stanley	
No work this week at Stanley on the General Package contract. Completed seals and foam dam installation on Tank 9006. Began working on seals for Tank 9007.	
Berthold	
No work this week at Berthold on the General Package contract. Completed tank hydrotest activities. Painters mobilized some equipment to site.	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Continuing welding of manways and nozzles on Tank 9504. Welding mixer box-outs and pontoons on Tank 9505.	
Stanley	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Continuing seal work on Tank 9007. Preparing for tank hydrotesting.	
Berthold	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Painters will be mobilizing to site; work should begin Thursday.	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	80%	In Progress
Stanley	82%	In Progress
Berthold	94%	In Progress