

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
July 17, 2016 through July 23, 2016



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
No work this week at Beaver Lodge on the General Package contract. Installed the stairs, continued overhead stitch welding on the roof and continued installation of nozzles on Tank 9504. Raised the floating roof on Tank 9505.	
Stanley	
No work this week at Stanley on the General Package contract. Matrix completed installation of the primary seal, secondary seal and foam dams on both Tanks. Preparing for tank hydrotests.	
Berthold	
No work this week at Berthold on the General Package contract. Lakehead Painting worked on staging equipment in preparation for painting activities.	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Installing the stairs on Tank 9505. Welding out the floating roof rimplates, welding striker plates and installing foam piping on Tank 9504.	
Stanley	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Minnesota Limited on site to conduct hydrostatic tests of the roof drains and foam piping on both tanks. Matrix starting to string temporary hose for moving water for tank hydrotests.	
Berthold	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Lakehead Painting to complete equipment set-up and staging; coating work to begin on the shell and roof deck.	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	81%	In Progress
Stanley	82%	In Progress
Berthold	94%	In Progress