

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
July 24, 2016 through July 30, 2016



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
No work this week at Beaver Lodge on the General Package contract. Non-destructive testing (NDT), and miscellaneous welding, fit-up, testing and cleaning on Tank 9504. Miscellaneous cleaning and welding on Tank 9505.	
Stanley	
Erosion Control Device (ECD) maintenance was performed. Miscellaneous cleaning and welding/punch-list work, and tank vendor (Matrix) partial demobilization and preparation for tank hydrotesting. Appurtenances hydrosstatic pressure testing.	
Berthold	
No work this week at Berthold on the General Package contract. Lakehead Painting worked on painting activities; blasting and applying primer.	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Miscellaneous appurtenances installation.	
Stanley	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Miscellaneous tank erection completion activities and prep for hydrotest.	
Berthold	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Lakehead Painting to continue blasting and priming.	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	82%	In Progress
Stanley	83%	In Progress
Berthold	95%	In Progress