

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
August 7, 2016 through August 13, 2016



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
No work this week at Beaver Lodge on the General Package contract. Matrix continued welding out tank nozzles, installing the foam piping and air testing re-pads on Tank 9505. Tank 9504 is essentially mechanically complete, with the exception of the floating roof seals.	
Stanley	
No work this week at Stanley on the General Package contract. Matrix crews continued work on Tank 9006 hydrotest preparations.	
Berthold	
No work this week at Berthold on the General Package contract. Lakehead Painting continued sandblasting and priming the shell of Tank 9812.	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Matrix continues welding out nozzle and manway repads, foam lines and nozzles on Tank 9505. Lakehead Painting is on site this week to begin coating the vapor space of Tank 9504.	
Stanley	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Matrix pumping water into Tank 9006 for hydrotesting.	
Berthold	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Lakehead Painting continued sandblasting and priming Tank 9812.	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	85%	In Progress
Stanley	84%	In Progress
Berthold	95%	In Progress