

**Sandpiper Pipeline Project**  
**Weekly Construction Status Report**  
**Docket # 13-848**  
**August 14, 2016 through August 20, 2016**



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

**Facilities Construction**

This Week's Activities	This Week's Activities
<b>Beaver Lodge</b>	
No work this week at Beaver Lodge on the General Package contract. Tank 9505: weld miscellaneous steel; manways and nozzles, door sheet and miscellaneous operations such as site cleanup, non-destructive testing, minor and routine repairs, and appurtenance/gauging installations and testing. Tank 9504: vapor space and other miscellaneous blasting, priming and painting/tie-in operations.	
<b>Stanley</b>	
No work this week at Stanley on the General Package contract. Tank 9006: hydrotesting. Tank 9007: hydrotesting prep.	
<b>Berthold</b>	
No work this week at Berthold on the General Package contract. Blasting and priming on bulk/field areas of tank, as well as in a few select locations, such as bottom of wind girder, drip ring, etc.	

Next Week's Activities	Next Week's Activities
<b>Beaver Lodge</b>	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Tank 9505: vapor space and other miscellaneous blasting, priming and painting/tie-in operations. Tank 9504: install seals.	
<b>Stanley</b>	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Tank 9007: hydrotesting. Painting crews mobilizing and related prep work.	
<b>Berthold</b>	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Continue bulk/field areas painting.	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	86%	In Progress
Stanley	85%	In Progress
Berthold	95%	In Progress