

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
August 28, 2016 through September 3, 2016



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
No work this week at Beaver Lodge on the General Package contract. Matrix working on installing the roof seals and foam dam, as well as miscellaneous appurtenance and punch list matters and testing, on Tank 9505. Lakehead Painting working on painting the vapor space and tie-ins of Tank 9505.	
Stanley	
No work this week at Stanley on the General Package contract. Complete hydrostatic test on Tank 9007. Demobilization of hydrotesting equipment. Partial tank installation/erection equipment demobilization and site cleanup.	
Berthold	
No work this week at Berthold on the General Package contract. Lakehead Painting continuing with additional primer work and in applying intermediate coats at various locations.	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Matrix continues with seal and appurtenance installation on Tank 9504. Lakehead Painting continuing work on coatings of Tank 9505. Potential for mobilization and early preparations for tank hydrotesting.	
Stanley	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Miscellaneous cleaning, appurtenances and preparation for installation/erection crew demobilization, and mobilization of painting crews.	
Berthold	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Lakehead Painting to continue applying intermediate coat on Tank 9812.	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	87%	In Progress
Stanley	86%	In Progress
Berthold	96%	In Progress