

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
September 4, 2016 through September 10, 2016



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
No work this week at Beaver Lodge on the General Package contract. Tank 9505: Install miscellaneous components, mostly related to roof seal/foam dam. Blasting/surface prep on floor. Address miscellaneous appurtenances and punch list work on both tanks.	
Stanley	
No work this week at Stanley on the General Package contract. Matrix demobilizing, miscellaneous punch-list, final appurtenance installations and repairs/remediation, and final documentation work. Painting commencing on Tank 9006; setup general equipment and commence blasting, and spraying of primer on shell and roof.	
Berthold	
No work this week at Berthold on the General Package contract. Coating and blasting; miscellaneous intermediate coat (hand-roll, not spray) on shell, platforms and wind girder and floor, respectively.	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Preparatory work for minor existing site access road improvements; utility locating, and task planning and field coordination. Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Hydrotesting preparations and planning. Miscellaneous coatings; primarily on floor.	
Stanley	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Relocating of an existing on-site soil stockpile may occur. Continue priming and may commence intermediate coating, both hand and spraying.	
Berthold	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Blasting of floor, and priming and intermediate (hand and spray) coats.	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	87%	In Progress
Stanley	86%	In Progress
Berthold	96%	In Progress