

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
September 11, 2016 through September 17, 2016



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
Preparatory work for minor existing site access road improvements. Matrix completed the last few closeout items and worked to demobilize from the site.	
Stanley	
No work this week at Stanley on the General Package contract. Lakehead Painting continues work on sandblasting and priming the shells and floating roofs of both Tanks 9006 and 9007.	
Berthold	
No work this week at Berthold on the General Package contract. Lakehead Painting is blasting and priming the floor of Tank 9812. Work continues on applying the intermediate coat on the shell and floating roof.	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Site access road improvements. No work at Beaver Lodge on tanks this week.	
Stanley	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Removing automatic blasting equipment from the roof and shell; hand sandblasting will commence this week.	
Berthold	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Continue sandblasting and priming the floor; continue applying the intermediate coat on the shell.	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	89%	In Progress
Stanley	86%	In Progress
Berthold	96%	In Progress