

**Sandpiper Pipeline Project**  
**Weekly Construction Status Report**  
**Docket # 13-848**  
**September 18, 2016 through September 24, 2016**



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

**Facilities Construction**

This Week's Activities	This Week's Activities
<b>Beaver Lodge</b>	
Minor existing site access road improvements. No tank work last week.	
<b>Stanley</b>	
No work this week at Stanley on the General Package contract. Lakehead Painting is working to demobilize and move all equipment off site.	
<b>Berthold</b>	
Permanent preservation efforts for Horizontal Directional Drill. Lakehead Painting is working to demobilize and move all equipment off site.	

Next Week's Activities	Next Week's Activities
<b>Beaver Lodge</b>	
Miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance and permanent restoration, might be performed. Miscellaneous punch list work on Electric Service Buildings.  No tank work this week.	
<b>Stanley</b>	
Miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance and permanent restoration, might be performed.  Lakehead Painting continues to demobilize all equipment.	
<b>Berthold</b>	
Permanent preservation efforts for HDD to be completed. Miscellaneous and minor site maintenance, including ECD maintenance and permanent restoration, might be performed. Miscellaneous punch list work on Electric Service Buildings. No tank work this week.	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	89%	In Progress
Stanley	86%	In Progress
Berthold	96%	In Progress