

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
September 25, 2016 through October 1, 2016



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
Miscellaneous punch list and weather-tightening work on Electric Service Buildings. Miscellaneous and minor site maintenance: a small amount of grading and rip-rap work.	
No tank work at Beaver Lodge.	
Stanley	
No work this week at Stanley on the General Package contract.	
Lakehead Painting completed demobilizing from the site.	
Berthold	
Miscellaneous punch list and weather-tightening work on Electric Service Buildings. Permanent preservation efforts for Horizontal Directional Drill (completed) and Pump Shelter concrete. Miscellaneous and minor site maintenance: preservation and protection efforts on firewater service monitors, and corrosion protection installation and activation.	
Lakehead Painting completed demobilizing from the site.	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance and permanent restoration, might be performed. Miscellaneous punch list and weather-tightening work on Electric Service Buildings, Pump Shelter concrete and firewater service monitors.	
No tank work this week.	
Stanley	
Miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance and permanent restoration, might be performed. Potentially dispersal of stockpile and permanent restoration material.	
No tank work this week.	
Berthold	
Miscellaneous and minor site maintenance, including ECD maintenance and permanent restoration, might be performed. Miscellaneous punch list and weather-tightening work on Electric Service Buildings and pump shelter concrete. Corrosion protection installation and activation. No tank work this week.	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	89%	In Progress
Stanley	86%	In Progress
Berthold	96%	In Progress