

**Sandpiper Pipeline Project**  
**Weekly Construction Status Report**  
**Docket # 13-848**  
**October 2, 2016 through October 8, 2016**



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

**Facilities Construction**

This Week's Activities	This Week's Activities
<b>Beaver Lodge</b>	
Miscellaneous punch list and weather-tightening work on Electric Service Buildings. Miscellaneous and minor site maintenance and cleanup, including but not limited to: firewater pond foundation safety, pump shelter foundation preservation and a small amount of grading work on existing installation. Removal of BMPs in preparation for suspending SWPPP.	
<b>Stanley</b>	
No work this week at Stanley on the General Package contract.	
<b>Berthold</b>	
Miscellaneous punch list and weather-tightening work on Electric Service Buildings. Permanent preservation and repair efforts for Pump Shelter concrete. Miscellaneous and minor site maintenance: preservation and protection efforts on firewater service monitors, and corrosion protection installation and activation.	

Next Week's Activities	Next Week's Activities
<b>Beaver Lodge</b>	
Miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance and permanent restoration, might be performed. Miscellaneous punch list and weather-tightening work on Electric Service Buildings, Pump Shelter concrete and firewater service monitors. Potentially, tank corrosion protection installation and activation.	
<b>Stanley</b>	
Miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance and permanent restoration, might be performed. Potentially, dispersal of stockpile and permanent restoration of material, and installation of concrete foundations and buried electrical for light standards. Potentially, tank corrosion protection installation and activation.	
<b>Berthold</b>	
Miscellaneous and minor site maintenance, including ECD maintenance and permanent restoration, might be performed. Miscellaneous punch list and weather-tightening work on Electric Service Buildings and pump shelter concrete. Potentially, tank corrosion protection installation and activation.	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	89%	In Progress
Stanley	86%	In Progress
Berthold	96%	In Progress