

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
October 9, 2016 through October 15, 2016



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	715-817-6265
Sally Joyce	Regulatory Project Supervisor	Sally Joyce	713-353-6328	713-213-6894

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
Miscellaneous and minor site maintenance and cleanup, including but not limited to: small amount of grading work on existing installation and entrance drive improvements for dust control.	
Stanley	
No work this week at Stanley on the General Package contract.	
Berthold	
Permanent preservation and repair efforts for Pump Shelter concrete. Removal of temporary BMPs for suspension of SWPPP.	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance and permanent restoration, might be performed.	
Stanley	
Miscellaneous and minor site maintenance, including ECD maintenance and permanent restoration, might be performed. Potentially, dispersal of stockpile and permanent restoration of material, and installation of concrete foundations and buried electrical for light standards.	
Berthold	
Miscellaneous and minor site maintenance, including ECD maintenance and permanent restoration, might be performed.	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	89%	In Progress
Stanley	86%	In Progress
Berthold	96%	In Progress