

**Sandpiper Pipeline Project**  
**Weekly Construction Status Report**  
**Docket # 13-848**  
**October 16, 2016 through October 22, 2016**



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	(218) 522 - 4827
Claudia Schrull	Regulatory Project Supervisor	Claudia Schrull	713-353-6328	(713) 821 - 2045

**Facilities Construction**

This Week's Activities	This Week's Activities
<b>Beaver Lodge</b>	
No work this week at Beaver Lodge on the General Package contract. No tank work this week.	
<b>Stanley</b>	
Miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance and long-term restoration, was conducted. Stockpiled material was relocated and more substantially stabilized, and light pole foundations were excavated. Potential safety hazards were mitigated for a longer-term basis, relative to a shorter-term solution. No tank work this week.	
<b>Berthold</b>	
No work this week at Berthold on the General Package contract. No tank work this week.	

Next Week's Activities	Next Week's Activities
<b>Beaver Lodge</b>	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. No work at Beaver Lodge on tanks this week.	
<b>Stanley</b>	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Continued stockpile long-term stabilization. Concrete work for light pole foundations. No work at Stanley on tanks this week.	
<b>Berthold</b>	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. No work at Berthold on tanks this week.	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	89%	In Progress
Stanley	86%	In Progress
Berthold	96%	In Progress