

**Sandpiper Pipeline Project**  
**Weekly Construction Status Report**  
**Docket # 13-848**  
**October 23, 2016 through October 29, 2016**



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	(218) 522 - 4827
Claudia Schrull	Manager of US Regulatory Affairs	Claudia Schrull	713-353-6328	(713) 821 - 2045

**Facilities Construction**

This Week's Activities	This Week's Activities
<b>Beaver Lodge</b>	
No work this week at Beaver Lodge on the General Package contract. No tank work this week.	
<b>Stanley</b>	
Miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance and long-term restoration. Potential safety hazards were mitigated for a longer-term basis, relative to a shorter-term solution. Light foundations were poured, luminaires erected and conduit was run to the units. Removal of equipment, materials and supplies. No tank work this week.	
<b>Berthold</b>	
No work this week at Berthold on the General Package contract. No tank work this week.	

Next Week's Activities	Next Week's Activities
<b>Beaver Lodge</b>	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Corrosion Protection (CP) work on the tanks may occur this week; running of conduit, wiring and equipment. No work on erection and installation of tanks this week.	
<b>Stanley</b>	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Corrosion Protection (CP) work on the tanks may occur this week; running of conduit, wiring and equipment. No work on erection and installation of tanks this week.	
<b>Berthold</b>	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. No work on erection and installation of tank this week. Corrosion Protection (CP) work on the tank may occur this week; running of conduit, wiring and equipment.	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	89%	In Progress
Stanley	86%	In Progress
Berthold	96%	In Progress