

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848
October 30, 2016 through November 5, 2016



Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	(218) 522 - 4827
Claudia Schrull	Manager of US Regulatory Affairs	Claudia Schrull	713-353-6328	(713) 821 - 2045

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
No work this week at Beaver Lodge on the General Package contract. Corrosion Protection (CP) work on the tanks; trenching and running of wiring.	
No work on the erection of the tanks.	
Stanley	
No work on the General Package contract.	
No tank work this week.	
Berthold	
No work on the General Package contract.	
No tank work this week.	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Corrosion Protection (CP) work continues; additional trenching and wiring.	
No work on erection of tanks this week.	
Stanley	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Corrosion Protection (CP) work on the tanks may occur this week; trenching and wiring.	
No work on erection of tanks this week.	
Berthold	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Corrosion Protection (CP) work on the tank may occur this week; trenching and wiring.	
No work on erection of tanks this week.	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	89%	In Progress
Stanley	86%	In Progress
Berthold	96%	In Progress