

Sandpiper Pipeline Project
Weekly Construction Status Report
Docket # 13-848



November 13, 2016 through November 19, 2016

Contact	Title	Contact	Office Phone	Cell Phone
AJ Johnson	Manager, Facilities Engineering & Construction	AJ Johnson	218-522-4827	(218) 522 - 4827
Claudia Schrull	Manager of US Regulatory Affairs	Claudia Schrull	713-353-6328	(713) 821 - 2045

Facilities Construction

This Week's Activities	This Week's Activities
Beaver Lodge	
No work this week. No work on the erection of the tanks.	
Stanley	
No work this week. No tank work this week.	
Berthold	
No work on the General Package contract. Tank CP work trenching and cable installations completed; equipment installation and terminations remain. No tank work this week.	

Next Week's Activities	Next Week's Activities
Beaver Lodge	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Pending receipt of material and equipment, Corrosion Protection (CP) work may continue; additional trenching and wiring, and installation and terminations of equipment. No work on erection of tanks this week.	
Stanley	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Corrosion Protection (CP) work on the tanks may occur this week; trenching and wiring. No work on erection of tanks this week.	
Berthold	
Pending weather; miscellaneous and minor site maintenance, including Erosion Control Device (ECD) maintenance, might be performed. Corrosion Protection (CP) work on the tank may occur this week; installation of equipment and terminations. No work on erection of tanks this week.	

Terminal Construction		
Site	% Complete	Status
Beaver Lodge	39%	In Progress
Stanley	43%	In Progress
Berthold	42%	In Progress

Tank Construction		
Site	% Complete	Status
Beaver Lodge	89%	In Progress
Stanley	86%	In Progress
Berthold	96%	In Progress